

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY-Phase-XII-Batch-3-2017-18 – TS01XII044-SB PKG 11 – T02 Muthnur to Pakkernaikthanda in Indraveely(M) in Adilabad District – Est.Cost Rs.659.50 Lakhs + Rs.39.57 Lakhs Mtc. Cost – EOAT upto 31.12.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 362

Dated: 21-08-2020

Read:-

From the CE, PR, PMGSY, Hyderabad, Lr.No.W1/DEEIII/PMGSY/XII/Batch-III/TS01XII044/EOAT/2020, Dt:23.06.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.12.2020 in respect of the work "SB PKG 11 – T02 Muthnur to Pakkernaikthanda in Indraveely (M) in Adilabad District" with an Est. Cost of Rs.659.50Lakhs + Rs.39.57 Lakhs Mtc.Cost, without imposing penalty, as the delay is not attributable to the contractor due to the clearance from the Forest Department.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER